

YLAA

Installation Checklist

Supersedes 150.72-CL1 (222)

Form 150.72-CL1 (1023)

| Customer: | Job name: |
|--|--|
| Address: | Location: |
| Phone: | Customer order number: |
| Johnson Controls telephone number: Johnson Controls orde | r number: Johnson Controls contract number: |
| Chiller model number: | Unit serial number: |
| VSD software version: | Controls software version: |
| The work, as checked below, is in process and will be completed by | r:/// |
| Complete the following checks in accordance with the rele | vant installation instructions: |
| Pre-startup | a. High voltage |
| Unit checks: no power Furn off the customer power to the unit and complete the following checks: 1. Ensure that chiller is installed in an outdoor location and that all safety and service clearances are met | b. Low voltage |
| 2. Inspect the unit for shipping or installation damage | 10. Check the fuses in the main and control circuits to ensure they are the correct size, and verify that the overload setting corresponds with RLA and FLA values in electrical tables |
| system | 12. Check that all water temperature sensors are inserted completely into their respective wells and are coated with heat conductive compound |
| d. Ensure the water system is filled with water e. Ensure all air is purged from the water system | Compressor heater |
| Note: Purge any air found in the water system before starting up the chiller. Excessive flow may cause catastrophic damage to the heat exchanger. 8. Check that the control panel is free of foreign material, for example, wires and metal chips | Power on 24 hours before starting up Apply 120 VAC and verify its value between terminals 5 and 2 of XTBC2. The voltage should be 120 VAC (110 VAC for 50 Hz units) plus or minus 10% |
| • | Note: Power must be applied 24 hours before start-up. Each |

Johnson Controls 1

heater should draw approximately 0.5 A to 1 A.

9. Check that all power is wired to the chiller and meets

the following NEC and local codes.

Form 150.72-CL1 (1023) Issue date: 10/27/2023

Startup

Panel checks: power on, both unit switches off

| 1. | Apply three-phase power and verify the value. Ensure voltage imbalance is no more than 2% of the average voltage |
|----|---|
| 2. | Apply 120 VAC, 110 VAC for 50 Hz units, and verify the value on the terminal block in the power panel. Make the measurement between Terminals 5 and 2 of XTBC2. Ensure the voltage is 120 VAC ± 10% |
| 3. | Program and verify the cooling setpoints, program setpoints, and unit options. Record the values in Table 1 |

4. Place the unit into service mode and cycle each condenser fan to ensure correct rotation

| CAUTION |
|---------|

If the chiller is equipped with VSD fans, the cycling condenser fan can not be used to confirm phase sequence. Use a phase checker or temporarily bypass the VSD before starting a compressor.

| 5. | Turn system 2 OFF and leave system 1 running. |
|----|--|
| | Refer to 150.72-ICOM6, Section 6: Operations, Unit_ |
| | Keys for more information on system switches |

| 6. | Connect a manifold gauge to system 1 suction and_ | |
|----|---|--|
| | discharge service valves | |
| | | |

| ١. | ruiti tile utili switch in tile control pariel ON |
|----|--|
| | Note: The chilled liquid setpoint may need to be |
| | temporarily lowered to ensure all compressors |
| | cycle on. |

Turn the unit switch in the central panel ON

As each compressor cycles on, ensure that the discharge pressure rises and the suction pressure decreases. If this does not occur, the compressor being tested is operating in the reverse direction and must be corrected.

| 8. | Verify that compressor rotation is correct and then_ | _ |
|----|--|---|
| | turn the unit switch OFF | |

Note: This unit uses scroll compressors, which can only operate in one direction. Failure to observe this leads to compressor failure.

| Turn system 1 OFF and system 2 ON (two system |
|---|
| units only). Refer to 150.72-ICOM6, Section 6: Op- |
| erations, Unit Keys for more information |

| | - | |
|-----|---|--|
| 10. | Turn the unit switch in the control panel ON | |

Note: The chilled liquid setpoint may need to be temporarily lowered to ensure all compressors cycle on.

As each compressor cycles on, ensure that the discharge pressure rises and the suction pressure decreases. If this does not occur, the compressor being tested is operating in the reverse direction and must be corrected.

| 11. | Ensure that | vou enable | the data | logaina ¹ | featureL |
|-----|--------------|------------|-----------|----------------------|----------|
| | Elloalo alac | you on and | tilo data | | |

| 12. | Verify that compressor rotation is correct and then_ | |
|-----|--|--|
| | turn the unit switch OFF | |

Table 1: Setnointe entry liet

| Table 1: Setpoints entry list | | |
|-------------------------------------|--------|--|
| Unit options | | |
| Display language | | |
| System 1 switch | | |
| System 2 switch | | |
| Chilled liquid | | |
| Ambient control* | | |
| Local/remote mode | | |
| Control mode | | |
| Display units | | |
| Lead/lag control* | | |
| Fan control* | | |
| Manual override | | |
| Power fail restart | | |
| Soft start** | | |
| Unit type** | | |
| Refrigerant type** | | |
| Flash card update | | |
| Remote temperature reset | | |
| External evaporator pump | | |
| YORK hydro kit pump | | |
| Pump selection | | |
| Data log to flashcard enabled | | |
| Expansion valve type** | | |
| Cooling set | points | |
| Cooling setpoint | | |
| Range | | |
| EMS-PWM maximum setpoint | | |
| Program set | points | |
| Discharge pressure cutout | | |
| Suction pressure cutout | | |
| Low ambient tempertaure | | |
| cutout | | |
| Leaving liquid tempertaure cutout | | |
| Anti-recycle time | | |
| Fan control ON pressure | | |
| Fan differential OFF pressure | | |
| Total number of compressors | | |
| Number of fans/system* | | |
| Unit/system voltage* | | |
| Remote unit ID | | |
| *Not on all models, **Viewable only | | |

2 Johnson Controls Form 150.72-CL1 (1023) Issue date: 10/27/2023

Checking the superheat and subcooling

Calculate the subcooling temperature of each system by recording the temperature of the liquid line at the outlet of the condenser and subtracting it from the liquid line saturation temperature at the liquid stop valve. The liquid line saturation temperature is converted from a temperature-pressure chart.

Example:

Liquid line pressure =

325 psig converted to temp.

minus liquid line temp.

Subcooling =

101°F

- 83°F

18°F

Adjust the subcooling to 18°F (10°C) at design conditions.

Record the liquid line pressure and its saturated temperature, liquid line temperature, and subcooling below......

| | SYS. 1 | SYS. 2 |
|------------------------|--------|--------|
| Liquid line pressure = | | psig |
| Saturated temp. = | | °F |
| Liquid line temp. = | | °F |
| Subcooling = | | °F |

After verifying the subcooling, check the suction superheat. Only check the superheat after establishing steady state operation of the chiller, the leaving water temperature has reached the required leaving water temperature, and the unit is running in a fully loaded condition. The correct superheat setting for a system is 10°F to 15°F (5.56°C to 8.33°C) 18 in. (46 cm) from the heat exchanger.

Set the superheat for no less than 10°F with only a single compressor running on a circuit. The superheat is the difference between the actual temperature of the returned refrigerant gas in the suction line entering the compressor and the temperature corresponding to the suction pressure as shown in a standard pressure-temperature chart.

Example:

Suction temp. = 46°F minus suction press.

105 psig converted to temp. Superheat = 12°F

When adjusting the expansion valve, TXV only, turn the adjusting screw no more than one turn at a time, allowing sufficient time, approximately 15 min, between adjustments for the system and the thermal expansion valve to respond and stabilize.

Ensure that superheat is set at a minimum of 10°F (5.56°C) with a single compressor running on each circuit.

| 2. Record the suction temperature, suction pressure, saturation temperature, and superheat of each system below: | | | | | | | |
|--|--------|--------|------|--|--|--|--|
| | SYS. 1 | SYS. 2 | | | | | |
| Suction temp. = | | | °F | | | | |
| Suction pressure = | | | psig | | | | |
| Saturation temp. = | | | °F | | | | |
| Superheat = | | | °F | | | | |

Checking for leaks

| Leak | check | compressors, | fittings, | and | piping | to | en- | |
|------|-------|--------------|-----------|-----|--------|----|-----|--|
| | | s | - | | | | | |

If the unit is functioning correctly during the initial operating period, with no safeties tripped and the compressors cycle to control water temperature to the setpoint, the chiller is ready for operation.

Johnson Controls 3

